



Legislation Details

File #: 22-1528 **Version:** 1 **Name:** Resolution: Change Order/Amendmnet #1 - Contract 2020-01 - Brahma Construction Corp.
Type: Resolution **Status:** Adopted
File created: 10/21/2022 **In control:** Engineering
On agenda: 12/7/2022 **Final action:** 12/7/2022

Title: Dept/ Agency: Engineering
Action: Ratifying Authorizing Amending
Type of Service: Construction / Renovation Contract
Purpose: To execute Change Order/Amendment #1 to Contract 2020-01 Renovation of JFK Recreation Center for abatement of mercury found (during demolition) in the existing rubber flooring.
Entity Name: Brahma Construction Corp.
Entity Address: 1360 Route 23, Wayne, New Jersey 07470
Contract Amount: Not to exceed \$2,956,486.00
Funding Source: 2022 Budget/Department of Engineering/CDBG 027-A22-EC2S0-72090-B2022
Contract Period: 365 calendar days, commencing on April 28, 2021 and terminating on April 29, 2022, to be extended through November 30, 2022
Contract Basis: Bid State Vendor Prof. Ser. EUS
 Non-Fair & Open No Reportable Contributions RFP RFQ
 Private Sale Grant Sub-recipient n/a
Addition Information:
Resolution 7R3-b adopted on February 3, 2021, awarded a contract in an amount not to exceed \$2,600,679.00, for the period of 365 consecutive calendar days from the date of the issuance of a formal Notice to Proceed on April 28, 2021.

This Change Order/Amendment #1 will increase the contract amount by \$355,807.00, for a total contract amount not to exceed \$2,956,486.00, and will extend the end date of the original contract to November 30, 2022.

Sponsors: Council of the Whole

Indexes:

Code sections:

Date	Ver.	Action By	Action	Result
12/7/2022	1	Municipal Council	Adopt	Pass