



Legislation Details

File #: 21-0260 **Version:** 1 **Name:** Berto Construction - Change Order

Type: Resolution **Status:** Adopted

File created: 2/23/2021 **In control:** Engineering

On agenda: 3/3/2021 **Final action:** 3/3/2021

Title: Dept./ Agency: Engineering
 Action: Ratifying Authorizing Amending
 Type of Service: Change Order/Amend Resolution 7R3-c adopted on February 3, 2021
 Purpose: To provide an amendment to Contract 04-2014 (R), Broad Street at South Street, Tichenor Street and Lincoln Park Pedestrian Safety Project to increase the amount of the contract.
 Entity Name: Berto Construction, Inc.
 Entity Address: 625 Leesville Avenue, Rahway, New Jersey 07065
 Contract Amount: Not to exceed \$2,454,531.26
 Funding Source: New Jersey Department of Transportation (NJDOT)
 Contract Period: June 1, 2018 through October 25, 2020
 Contract Basis: Bid State Vendor Prof. Ser. EUS
 Fair & Open No Reportable Contributions RFP RFQ
 Private Sale Grant Sub-recipient n/a
 Additional Information:
 Original Resolution 7R3-a(s) adopted on May 9, 2017 awarded Contract 04-2014 (R) for a contract amount not to exceed \$2,263,406.89 for the period of 365 consecutive calendar days from the issuance of a formal Notice to Proceed by the Director of the Department of Engineering.

 Resolution 7R3-b(s) adopted on September 5, 2019 extended the substantial completion date to August 21, 2019, and a new final completion date of October 25, 2019.

 Resolution 7R3-c adopted on February 3, 2021 extended the final completion date to October 25, 2020.

 This Change Order/Amendment will increase the contract amount by \$191,124.37 for a total contract amount not to exceed \$2,454,531.26.

Sponsors: Council of the Whole

Indexes:

Code sections:

Date	Ver.	Action By	Action	Result
3/3/2021	1	Municipal Council	Adopt	Pass