



Legislation Details

File #:	22-1663	Version:	1	Name:	Resolution: Closeout C.O.# 5 Contract# 06-WS2011- Allied Construction Group, Inc.,
Type:	Resolution	Status:			Adopted
File created:	11/9/2022	In control:			Water Sewer Utility
On agenda:	12/21/2022	Final action:			12/21/2022
Title:	<p>Dept/ Agency: Water and Sewer Utilities Action: (X) Ratifying (X) Authorizing (X) Amending Type of Service: Change Order #5/Amend Resolution 7R1-d(AS) adopted on January 6, 2016, 7R12-c adopted on July 12, 2017 ,7R12-b adopted on July 11, 2018, 7R12-d(AS) adopted on February 5, 2020 and 7R12-c adopted on June 2, 2021 Purpose: To execute Closeout Change Order #5 for Pequannock Water Treatment Plant Improvements Phase-2 Contract #06-WS2011. Entity Name: Allied Construction Group, Inc. Entity Address: Parlin, New Jersey 08859 Contract Amount: Not to exceed \$6,528,470.73 Funding Source: 2011 Budget/Department of Water and Sewer Utilities Capital Budget/Business Unit NW041, Department ID 11W, Division/Project 11W00, Account # 94710, Budget Ref. B2011 Contract Period: 2,405 calendar days from the date of the issuance of a written Notice to Proceed Contract Basis: (X) Bid () State Vendor () Prof. Ser. () EUS (X) Fair & Open () No Reportable Contributions () RFP () RFQ () Private Sale () Grant () Sub-recipient () n/a Additional Information: Resolution 7R1-d(AS) adopted on January 6, 2016 awarded a contract in an amount not to exceed \$4,877,000.00 for a period of 360 days from the date of the issuance of a written Notice to Proceed.</p> <p>Resolution 7R12-c adopted on July 12, 2017 authorized Change Order #1 to increase the contract amount by \$181,152.00 for a total contract amount not to exceed \$5,058,152.00, which extended the contract period by 257 calendar days for a total contract period of 617 calendar days from the issuance of a written Notice to Proceed.</p> <p>Resolution 7R12-b adopted on July 11, 2018 authorized Change Order #2 to increase the contract amount by \$195,061.00 for a total contract amount not to exceed \$5,253,213.00, which extended the contract period by 466 calendar days for a total contract period of 1,083 calendar days from the issuance of a written Notice to Proceed</p> <p>Resolution 7R12-d(AS) adopted on February 5, 2020 authorized Change Order #3 to increase the contract amount by \$1,111,305.00 for a total contract amount not to exceed \$6,364,518.00, which extended the contract period by 385 calendar days, for a total contract period of 1,468 calendar days from the issuance of a written Notice to Proceed.</p> <p>Resolution 7R12-c adopted on June 2, 2021 authorized Change Order #4 to increase the contract amount by \$135,969.00 for a new total contract amount not to exceed \$6,500,487.00, which extended the contract period by 419 calendar days, for a total contract period of 1,887 calendar days from the issuance of a written Notice to Proceed.</p> <p>Contract Close out Change Order #5 will increase the contract amount by \$27,983.73 for a new total contract amount not to exceed \$6,528,470.73 and increase the contract period by 518 calendar days for a new completion period of 2,405 calendar days from the issuance of a written Notice to Proceed.</p>				
Sponsors:	Council of the Whole				
Indexes:					

Code sections:

Date	Ver.	Action By	Action	Result
12/21/2022	1	Municipal Council	Adopt	Pass