



City of Newark

City Hall
920 Broad Street
Newark, New Jersey 07102

Legislation Text

File #: 22-0728, Version: 1

Dept/ Agency: Water and Sewer Utilities

Action: (X) Ratifying (X) Authorizing (X) Amending

Type of Service: Final Quantities Change Order #2/Amend Resolution 7R12-a adopted on March 24, 2020 and 7R12-c(AS) adopted on December 29, 2020

Purpose: To execute Contract Close Out Change Order #2 for Phase-5(A) Lead Service Line Replacement Contract 23-WS2021.

Entity Name: Roman E&G Corporation

Entity Address: 14 Ogden Street, Newark, New Jersey 07104

Contract Amount: Not to exceed \$4,699,624.02

Funding Source: Capital Budget/Department of Water and Sewer Utilities

Contract Period: 564 calendar days from the date of the issuance of a written Notice to Proceed to final completion

Contract Basis: (X) Bid () State Vendor () Prof. Ser. () EUS

(X) Fair & Open () No Reportable Contributions () RFP () RFQ

() Private Sale () Grant () Sub-recipient () n/a

Additional Information:

Resolution 7R12-a adopted on March 24, 2020 awarded a contract in an amount not to exceed \$3,921,535.00 for a period of 280 calendar days to final completion from the date of the issuance of a written Notice to Proceed.

Resolution 7R12-c(AS) adopted on December 29, 2020 authorized Change Order #1, which increased the original contract amount by \$781,200.00 for a new total contract amount not to exceed \$4,702,735.00, with no change to the contract completion period.

Contract Close Out Change Order #2 will reduce the contract amount by \$3,110.98 for a new total contract amount not to exceed \$4,699,624.02 and increase the contract period by 284 calendar days for a new completion period of 564 calendar days from the date of the issuance of a written Notice to Proceed to final completion.

WHEREAS, Resolution 7R12-a adopted on March 24, 2020, authorized the award of Contract 23-WS2021, Phase-5(A) Lead Service Line Replacement, to Roman E&G Corporation, 14 Ogden Street, Newark, New Jersey 07104, in the amount of \$3,921,535.00 for a period of 280 calendar days to final completion from the date of the written Notice to Proceed, in accordance with the Local Public Contracts Law, N.J.S.A. 40A:11-1 et seq.; and

WHEREAS, Resolution 7R12-c (as) adopted on December 29, 2020, authorized Change Order #1 to Contract 23-WS2021 with Roman E&G Corporation, for an increased amount of \$781,200.00 for a new total contract amount not to exceed \$4,702,735.00 with no extension on final completion from issuance of the Notice to Proceed; and

WHEREAS, the Contract 23-WS2021, was completed with a net reduction of \$3,110.98 due to

final quantity adjustments and an additional (284) additional calendar days to final completion from the date of the issuance of a written Notice to Proceed; and

WHEREAS, the Department of Water and Sewer Utilities, wishes to enter into and execute a Contract Closeout Change Order #2 to Contract 23-WS2021, Phase-5(A) Lead Service Line Replacement with Roman E&G Corporation, 14 Ogden Street, Newark, New Jersey 07104, with a reduction in the contract amount by \$3,110.98 for a total contract amount of \$4,699.624.02, and extending the contract completion time by (564) calendar days to final completion from the date of the issuance of a written Notice to Proceed.

NOW, THEREFORE, BE IT RESOLVED BY THE MUNICIPAL COUNCIL OF THE CITY OF NEWARK, NEW JERSEY, THAT:

1. The Mayor of the City of Newark and/or his designee, the Director of the Department of Water and Sewer Utilities, is authorized to enter into and execute Contract Closeout Change Order #2 to Contract 23-WS2021, Phase-5(A) Lead Service Line Replacement with Roman E&G Corporation, 14 Ogden Street, Newark, New Jersey 07104, reducing the contract amount by \$3,110.98 bringing the final contract amount to \$4,699,624.02, and extending the contract completion time by (284) calendar days for a new completion period of (564) calendar days to final completion from the date of the issuance of a written Notice to Proceed.
2. Funds for this contract previously certified and encumbered in support of Resolution 7R12-c (as) adopted on December 29, 2020 remain available from the Water Capital Account NW041-19W-19W00-94710-B2019, until the completion of the project
3. This Change Order is ratified from the date of the Contract Modification Proposal and Acceptance (Closeout Change Order #2) to the date of this authorizing Resolution.
4. A fully executed copy of the Closeout Change Order #2 shall be filed in the Office of the City Clerk by the Director of the Department of Water and Sewer Utilities.
5. A fully executed copy of the Closeout Change Order #2 shall be filed with the New Jersey Department of Environmental Protection (NJDEP) by the Director of the Department of Water and Sewer Utilities.
7. If required by State Law, the City Clerk shall provide the appropriate notice of the award of this contract to the State Comptroller no later than twenty (20) business days following such award, in accordance with N.J.S.A. 52:15C-10 and the Notice of the office of the State Comptroller dated May 7, 2008.

STATEMENT

This Resolution ratifies, amends and authorizes the Mayor of the City of Newark and/or his designee, the Director of the Department of Water and Sewer Utilities, to enter into and execute Contract Closeout Change Order #2 to Contract 23-WS2021, Phase-5(A) Lead Service Line Replacement with Roman E&G Corporation, 14 Ogden Street, Newark, New Jersey 07104, reducing the contract amount by \$3,110.98 for a total contract amount of \$4,699,624.02, and extending the

contract completion time by (284) calendar days for a new completion period of (564) calendar days from the date of the written Notice to Proceed to the final completion.